



OFFICE OF THE SENIOR PROJECT MANAGER, INFRASTRUCTURE DIVISION
ODISHA BRIDGE & CONSTRUCTION CORPORATION LIMITED

(A Government of Odisha Undertaking under Works Department)

O.M.P. Square, Cuttack – 753004

Email: ctcdv3@obcc.in

No: 376

Date 28-07-2022

To

Mr. Neelakandan E
AGM-Project
CNBT-Cuttack
URC Construction Pvt. Ltd

Sub: Construction of Netaji Bus Terminus at Cuttack on lumpsum turnkey basis / **Regarding reminder for submission of IIT approved roof slab structural drawings of second floor & bus bay- 1, 2.**

Ref: (1) Contract Agreement No- 02/Turnkey- Lump Sum/ 2021-22
(2) This office letter no- Camp-ctc-11-70, Dt-25-11-2021
(3) This office letter no- 150, Dt-16-04-2022
(4) This office letter no- 336, Dt-12-07-2022
(5) Your email dated-19-07-2022 regarding submission of detailed microplanning of the construction schedule.

Sir,

With reference to the subject cited above, it is to state that as per your submission vide ref (5), the Terminal Building-Superstructure-2nd Floor Roof Slab Concrete Pour-1 shall be on **11-08-2022** but till date you have not submitted the IIT approved Structural Drawings of the Terminal Building- Second Floor Roof Slab and Bus Bay- 1, 2 Roof Slab.

As such, only 14 days is balance for casting of Terminal Building- Second Floor Roof Slab (Pour-1). Please note any such delay affecting execution due to non- submission of IIT approved drawings shall be solely attributable to M/s URC Construction Pvt. Ltd.

Therefore, you are once again requested to take necessary steps for early submission of required IIT approved drawings for smooth execution of the project.

Yours faithfully,


Sr. Project Manager,
Infrastructure Division
O.B. & C.C. Ltd, Cuttack

Memo No. 377(2) /Dt 28-07-2022

Copy submitted to the E.I.C-cum-M.D., O.B. & C.C. Ltd./ Senior Chief General Manager, O.B. & C.C. Ltd. Bhubaneswar for favour of kind information and necessary action.


Sr. Project Manager,
Infrastructure Division
O.B. & C.C. Ltd, Cuttack

Received on
28/07/2022
